

SBU Drilling Well Category: Drlg Well Category 3

Chevron Bangladesh Drilling Morning Report

Date: 11/3/2012

690 / 37

Well Name: BY-16 Total Time: 61.00 Rpt No: 61

Slot: Rig: WDI 801 End Date: Time from Spud: 54.02 Hours: 24.00

Days Since Last DAFW / RI Case :

Depth End (MD) (mKB): 4,369 TVD End (mKB): 3,579.31 Original Spud Date Original KB to Mud Line (m) Field Name Country Water Depth (m) 9/10/2012 Bangladesh Bibiyana Actual Start Date Actual End Date Target Depth (MD) (mKB) Target Depth (TVD) (mKB) 9/4/2012 00:00 4,450 AFE/WBS Number Total AFE Amount (Cost) 19,433,001 100630

Safety/Inspections									
Date	Safety Check	Tour	Des						
11/3/2012 00:00	Pre-Job Meeting	Night	Gen Hot work (PTW)						
11/3/2012 00:00	Pre-Job Meeting	Night	Gen. Forklift ops						
11/3/2012 00:00	Pre-Job Meeting	Night	Manriding (PTW)						
11/3/2012 00:00	Pre-Job Meeting	Night	Gen. Crane lifting						
11/3/2012 01:30	Safety Procedures	Night	T-card Audit						
11/3/2012 06:00	Pre-Job Meeting	Day	Gen. Forklift ops						
11/3/2012 06:00	Pre-Job Meeting	Day	Hot Work - Rain Shed (PTW)						
11/3/2012 06:30	Pre-Tour Safety Meeting	Day	w/Akota, BBS, Tnt# 3						
11/3/2012 06:30	Safety Meeting	Day	Permit Meeting- BBS, Tnt# 3						
11/3/2012 07:00	Pre-Tour Safety Meeting	Day	w/Drivers, BBS, Tnt# 3						
11/3/2012 07:00	Pre-Job Meeting	Day	General maintenance (BJ)						
11/3/2012 07:15	Pre-Job Meeting	Day	Service Camp Eng. (PTW)						
11/3/2012 08:00	Pre-Job Meeting	Day	Refueling equipments (PTW)						
11/3/2012 08:00	Pre-Job Meeting	Day	Painting with brush						
11/3/2012 10:10	Pre-Job Meeting	Day	Mixing Chemicals						
11/3/2012 10:45	Pre-Job Meeting	Day	Collecting waste materials from Location						
11/3/2012 11:30	Pre-Tour Safety Meeting	Day	RADAR Cards, Ops, Tnt#3						
11/3/2012 12:00	Pre-Job Meeting	Day	Gen Hot work (PTW)						
11/3/2012 12:00	Pre-Job Meeting	Day	Gen. Crane lifting						
11/3/2012 12:00	Pre-Job Meeting	Day	Mixing Chemicals						
11/3/2012 13:00	PTW Audit	Day	General hotwork, TRA audited						
11/3/2012 13:30	PTW Audit	Day	Transfer fuel, TRA audited						
11/3/2012 13:30	Safety Procedures	Day	T-card Audit						
11/3/2012 14:00	PTW Audit	Day	General hotwork, TRA audited						
11/3/2012 14:00	Pre-Job Meeting	Day	PM on Air Compressor (PTW)						
11/3/2012 15:45		Day	@4307m, for 29sec						
11/3/2012 17:00	Safety Meeting	Day	Permit Meeting- BBS, Tnt#3						
11/3/2012 18:00	Pre-Job Meeting	Night	Gen. Forklift ops						
11/3/2012 18:30	Pre-Tour Safety Meeting	Night	w/Akota, BBS, Tnt# 3						
Safety / Environmenta	I Incidents	•	•						

Safety / Environmental Incidents

Incident Cat. Incident Desc

No safety or environmental incident.

Page 1/5 Report Printed : 11/4/2012



Chevron Bangladesh Drilling Morning Report

Date: 11/3/2012

Well Name: BY-16 Total Time: 61.00 Rpt No: 61 Slot: **Rig: WDI 801 End Date:** Time from Spud: 54.02 Hours: 24.00

SBU Drilling Well Category: Drlg Well Category 3 Days Since Last DAFW / RI Case : 690 / 37

Daily Operations					
Report Start Date			Report End Date		
	11/3/2012 00:00			11/4/2012 00:00	
Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)	Daily Mud Field Est (Cost)	Cum Mud Cost to Date (Cost)	Drilling Hours (hr)	Cum Rotating Hrs on Casing
203,588	13,456,758	14,757	453,302	19.50	205.5

Ops for past 24 hrs: Work on pipe handler & C/O saver sub. Cont drilling 8-1/2" hole section f/ 4183m to 4369m.

Projected ops for next 24 hrs: Cont drilling 8-1/2" hole section to TD @ 4400m. CBU. Backream out of hole & LD BHA. RU WL & run OH logs.

00:00-05:00 Ops:

00:00-04:00: Continue drilling 8 1/2" hole section F/4369 T/4400m (TD).

04:00-05:00: Circulate (Gas 7%), Flow Check (Well Static), Circulate, Performed Swab Test, Circulate, Dropped Carbide Sweep, & Circulate BU.

Max Drill Gas Avg Background Gas 139.0

Required Matls next day

Hawk jaw: WDI 100-10 torque wrench on site. Lamprell performed engineering survey for installation. Awaiting installation.

Hydraulic torque wrench waiting on parts.

Leaking main seal on ODS hydraulic cathead. Recieved spare seals. Will install while performing open hole logging.

Multiple leaking or inoperable 6" valves in mud tanks. Spares on location. Will repair during rig move.

93 joints of Chevron 5" drillpipe being utilized by WDI.

#15 Seal leaking & shaft misaligned causing vibration on Reserve pit #1, no spare parts. Diesel centrifuge not working waiting on seals.

Safety Observation Cards		
Observation Typ	# Rpts	Com
CVX-3, WDI-22, Other-53		When the Mechanic was working up from the Genie Lift on the air winch of the hopper, I observed a person going under the Genie Lift. Stopped the person immediately explained what could happen and asked him to go the other way. Tenet # 2 - TOUHID ZAMAN - R

Daily Contacts Contact

Tracy Love

Stephen Joubert

Jay Darder

Musharref Hossain

Latifur Rahman

Peter Jennings

reter Jennings										
Time Log										
Start Time	End Time	Phase	Activity	Dur (hr)	Unsched Event?	UE Time (hr)	UE Ref No.	Com		
00:00	00:30	PRODCSG, DRILL	UNITMAIN	0.50				Rig Service - Service TDS		
00:30	02:00	PRODCSG, DRILL	UNITRPR	1.50	Yes	1.50	40	Pipe handler unable to break out connection on TDS. RU tongs, break out, & LD single. Change grabber dies on pipe handler. Monitor well on the trip tank.		
02:00	02:30	PRODCSG, DRILL	CC	0.50				MU TDS & break circulation. Gas increase to 15%. Circulate out gas.		
02:30	04:30	PRODCSG, DRILL	UNITRPR	2.00	Yes	2.00	41	POH & rack back 1 stand. Change out Saver-Sub. Monitor well on trip tank.		
04:30	00:00	PRODCSG, DRILL	DRLROT	19.50				Continue drilling 8-1/2" hole section F/4183 T/ 4369m Today: Drilled 186m. AROP w/ connection 9.5m/hr. 5.49 bbls/hr losses, .38 bbls/hr down hole losses. Lithology (4170.0-4360.0m): Sandstone (20-95%), claystone(Tr-30%), silt stone (5-70%). Recovered 97 grams metal filings off ditch magnet. Total recovery 613 grams. Perform pit drill @ 17:30 hrs.		

Page 2/5 Report Printed: 11/4/2012



Chevron Bangladesh Drilling Morning Report Date: 11/3/2012 Well Name: BY-16 Total Time: 61.00 Rpt No: 61 Slot: **Rig: WDI 801 End Date:** Time from Spud: 54.02 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 3 Days Since Last DAFW / RI Case: 690 / 37 Personnel Company Total Headcount SSE Chevron 13 Weatherford 11 Rig Expat Weatherford 42 Rig National Weatherford 24 Shamolima Catering Aker-Kvaerner 1 Wellhead Eng 2 LWD/MWD Weatherford 3 Cementing BJ Services Weatherford 2 DD MI Swaco 3 Solids control Weatherford 0 Gyrodata Weatherford 6 TRS 11 Solids Brandt NOV Weatherford 7 Wireline Weatherford 5 SLS Weatherford 0 Ayun ent Chevron 1 PetroBangla Smith International 0 Inspection Schlumberger 0 Slickline Weatherford 0 Completion hands Weatherford 8 Shafiq Brothers Chevron 0 WWT Weatherford 0 BanglaCat Weatherford 0 Bangla Industrial Mud Chade

widd Checks					
Date	Depth (MD) (mKB)	Depth (TVD) (mKB)	Mud/Brine Type	Sample Source	Checked By
11/3/2012 22:00	4,355.0	3,570.37	NAF	Active Pit	
Flow Line Temperature (°C)	Fluid Density (lb/gal)	Gel 10 sec (lbf/100ft²)	Gel 10 min (lbf/100ft²)	Gel 30 min (lbf/100ft²)	YP Calc (lbf/100ft²)
153.0	11.50	16.0	32.0	37.0	15
Vis 3rpm	Vis 6rpm	Vis 300rpm	Vis 600rpm	Funnel Viscosity (s/qt)	PV Calc (Pa•s)
7	8	43	71	66	0
pH	Chlorides (mg/L)	CaCl2 (mg/L)	Electric Stability (V)	Water Phase Salinity (mg/L)	ROC (Wet) (% by wt) (lb/lb)
	51,000	332,800.00	760.0	281,329	
Filtration Sz (µm)	High Gravity Solids (lb/bbl)	Corrected Solids (%)	Retort Solids (% by Volume) (%)	Retort Water by Volume (%)	Retort NAF by Volume (%)
	199.63	18.83	21.00	16.00	63.00
NAF/Water Ratio	NaCl (mg/L)	API Filtrate (cc/30min)	API Filter Cake (1/32")	HTHP Filtrate (cc/30min)	HTHP Filter Cake (1/32")
79.7/20.3				3.2	1
Weather Conditions					

Wave Ht (m)	Swell Ht (m)	Wave Dir (°)	Wind Spd (knots)	Wind Dir	P Bar (mmHg)	T High (°C)	T Low (°C)	Visibility (km)					
Support Vessels	Support Vessels												
Vesse	Vessel Name Vessel Type		Arrival Date	Depart Date		Note							

							1		
ι	Jnsch	eduled Events							
	Referen ce No.	Start Date	End Date	Event Type	Unsch Maj Cat	Unsch Detail	Description	Accountable Party	Contractor
(ce No.	Start Date	End Date	Event Type	Uniscri iviaj Cat	Unscri Detail	Description	Accountable Party	Contractor
4	.0	11/3/2012	11/3/2012	NPT	RREQ		Unable break connection w/ TDS pipe handler. Change out dies on grabber.	Rig Contractor	Weatherford, Drilling
4	.1	11/3/2012	11/3/2012	NPT	RREQ		Saver sub damaged. Change out saver sub.	Rig Contractor	Weatherford, Drilling

Mud Additive Amounts											
Des	Date	Rec	Consumed	On Loc							
Barite	11/3/2012	39.0	23.0	164.0							
Cacl2 / Nacl	11/3/2012		40.0	160.0							
Lime	11/3/2012		15.0	112.0							
Nova Plus	11/3/2012		4.0	14.0							
Nova Plus	11/3/2012		2.0	32.0							

Page 3/5 Report Printed: 11/4/2012



Chevron Bangladesh Drilling Morning Report

Date: 11/3/2012

Report Printed: 11/4/2012

Well Name: BY-16 Total Time: 61.00 Rpt No: 61 **Rig: WDI 801 End Date:** Time from Spud: 54.02 Hours: 24.00 Slot: SBU Drilling Well Category: Drlg Well Category 3 Days Since Last DAFW / RI Case : 690 / 37 **Mud Additive Amounts** Des Date Rec Consumed On Loc Versatrol M 11/3/2012 20.0 93.0 VG Plus 11/3/2012 157.0 5.0 VG-69 11/3/2012 5.0 141.0 **Job Supply Amounts** Supply Item Des Received Cum On Loc Diesel 11/3/2012 0.0 15,588.0 27,372.0 Drill String/BHA BHA #9, Adjustable Gauge Stabilizer ength (m) ADC Bit Dul Bit Total Fluid Area (nozzles) (in²) 8 1/2in, MDSi516, 0.25 0.91 9.7 JG2045 Nozzles (1/32") Max Nominal OD (in) String Length (m) 15/15/15/16/16 261.61 6.750 String Components Smith Bits MDSi516, Stabilizer - Near Bit, Float Sub, Adjustable Gauge Stabilizer, MFR, IDS, NDT, HEL, Stabilizer, 5" HWDP, JARS, 5" HWDP String/BHA Components Item Des Len (m) Mass/Len (lb/ft) 5" HWDP 160.42 49.30 **JARS** 9.67 0.00 5" HWDP 56.91 49.30 Stabilizer 1.80 HEL 5.42 NDT 8.57 IDS 3.72 MFR 8.98 Adjustable Gauge Stabilizer 3.15 Float Sub 0.81 Stabilizer - Near Bit 1.91 **Drilling Parameters** Wellbore Depth Start (MD) (mKB) Depth End (MD) (mKB) TVD End (mKB) Original Hole 4,183 3,465.16 4,369 3,579.31 19.50 14.61 9.5 Cum Depth Drilled (mKB) Cum Drilling Time (hr) Weight on Bit (1000lbf) RPM (rpm) Stand Pipe Pressure (psi) low Rate (gpm) 3,250.0 232 24.00 500 20 120 275 Slack-Off String Weight (1000lbf) Pick-Up String Weight (1000lbf) Drilling Torque Weight of String in Air (1000lbf) 390 20.0 35 225 Casing Strings Casing Description Set Depth (MD) (mKB) Set Depth (TVD) (mKB) Run Date Intermediate Casing 2 3,032 2,753.79 10/11/2012 **Casing Components** Top Depth (MD) (mKB) Btm Depth (MD) (mKB) OD (in) ID (in) Len (m) Item Des Jts **Tubing Strings** Tubing Description Set Depth (mKB) Run Date **Tubing Components** Bottom Depth (mKB) Top Depth (mKB) Length (m) Joints Item Description OD Nominal (in) ID (in) **BOP Test** Date Com 11/1/2012 Press test 13 5/8" 10k BOPE - annular - 200/3500psi. Upr & lwr pipe rams, VBR's, BSR's, choke/ kill HCR & manual valves, check valve, TIW, kelly cock, IBOP, standpipe & manifold, kelly hose, MP manifold, choke & kill lines, choke manifold- 200/5000 psi. Perfrom koomey drawdown test - IP - 2900 psi, FP - 1800 psi, Recharge - 2min 41 sec.

Page 4/5



Chevron Bangladesh Drilling Morning Report

Date: 11/3/2012

Well Name: BY-16 Total Time: 61.00 Rpt No: 61

Slot: **Rig: WDI 801 End Date:** Time from Spud: 54.02 Hours: 24.00

SBU Drilling Well Category: Drlg Well Category 3 Days Since Last DAFW / RI Case : 690 / 37

Wellbores

Wellbore Name Kick Off Depth (mKB) Original Hole

Directional Surveys

Planned survey BY-16

Survey Data

our vey Data								
Date	MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	VS (m)	NS (m)	EW (m)	DLS (°/30m)

Description Actual Survey BY-16

Survey Da	ata
-----------	-----

Survey Data								
Date	MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	VS (m)	NS (m)	EW (m)	DLS (°/30m)
11/3/2012	4,196.16	54.00	243.96	3,472.92	1,298.98	-1,169.10	-591.57	0.51
11/3/2012	4,224.93	53.83	243.97	3,489.86	1,319.19	-1,179.30	-612.46	0.18
11/3/2012	4,253.82	53.11	243.94	3,507.06	1,339.38	-1,189.50	-633.32	0.75
11/3/2012	4,282.84	51.24	244.16	3,524.85	1,359.29	-1,199.53	-653.93	1.94
11/3/2012	4,340.85	50.27	243.30	3,561.32	1,398.63	-1,219.54	-694.35	1.13
11/3/2012	4,369.00	50.27	243.30	3,579.31	1,417.58	-1,229.27	-713.70	0.00

Report Printed: 11/4/2012 Page 5/5