

DHL delivery.

## **Chevron Bangladesh Drilling Morning Report**

Date: 11/12/2013

Report Printed: 11/13/2013

Total Time: 24.67 Well Name: Bibiyana -19 Rpt No: 26 Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 24.06 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,099 / 143 Depth End (MD) (mKB): 3,038 TVD End (mKB): 2,761.43 Field Name Original Spud Date Water Depth (m) Original KB to Mud Line (m) Country Bangladesh 6/13/2013 Bibiyana Actual Start Date ctual End Date arget Depth (MD) (mKB) arget Depth (TVD) (mKB) 7/19/2013 08:30 4.410 3,865.89 AFE/WBS Number Total AFE Amount (Cost) 100794 22,183,123 Safety/Inspections Date Safety Check Tour 11/12/2013 00:00 Pre-Job Meeting Night Gen. Forklift Ops @BYWP 11/12/2013 00:00 Welding, cutting, grinding at Workshop @BYWP(PTW) Pre-Job Meeting Night 11/12/2013 00:00 Gen. Crane Lifting @BYWP Pre-Job Meeting Night Rig service using man ridding @BYWP(PTW) 11/12/2013 00:00 Pre-Job Meeting Night Welding, cutting, grinding at Workshop 11/12/2013 04:30 PTW Audit Night 11/12/2013 06:00 Gen. Crane Lifting @BYWP Pre-Job Meeting Day 11/12/2013 06:00 Pre-Job Meeting Day Diesel transfer @BYWP(PTW) Day 11/12/2013 06:00 Pre-Job Meeting Use of camera at rig side @BYWP(PTW) 11/12/2013 06:30 Pre-Job Meeting Gen. Forklift Ops @BYWP Day 11/12/2013 06:30 Pre-Tour Safety Meeting Day w/Kamal Ent., RADAR Cards, Tnt#02 @BYWP 11/12/2013 06:30 Pre-Job Meeting Gen. Housekeeping (K/E) @BYWP Day Service De-watering generator at NOV @ BYWP (PTW) 11/12/2013 08:00 Pre-Job Meeting Day 11/12/2013 08:30 PTW Audit Day Gen. Forklift Ops 11/12/2013 09:15 Pre-Job Meeting Man ridding for TDS work @ BYWP (PTW) Day 11/12/2013 11:00 Safety Procedures Day T-Card Audit RADAR, Ops, Tnt#02 & GEMS#04 @BYWP 11/12/2013 11:30 Pre-Tour Safety Meeting Day 11/12/2013 11:30 Service crane engine @BYWP (PTW) Pre-Job Meeting Day 11/12/2013 12:00 Pre-Job Meeting Day Welding, cutting, grinding at Casing area @BYWP(PT Day Gen. Forklift Ops @BYWP 11/12/2013 12:15 Pre-Job Meeting Gen. Crane Lifting @BYWP 11/12/2013 12:15 Pre-Job Meeting Day 11/12/2013 13:30 PTW Audit Day Diesel transfer 11/12/2013 13:30 Pre-Job Meeting Day Man ridding for TDS work @BYWP(PTW) 11/12/2013 14:30 PTW Audit Day Service De-watering generator at NOV 11/12/2013 14:30 PTW Audit Day Service crane engine 11/12/2013 17:00 Safety Meeting Day Ops. Review, Tnt#02 @BYWP 11/12/2013 18:30 Pre-Tour Safety Meeting Night w/Kamal Ent., RADAR Cards, Tnt#02 @BYWP 11/12/2013 18:30 Gen. Housekeeping (K/E) @BYWP Pre-Job Meeting Night 11/12/2013 19:30 Safety Procedures T-Card Audit Night Safety / Environmental Incidents Incident Desc Incident Cat. No safety or environmental incident. **Daily Operations** Report Start Date Report End Date 11/12/2013 00:00 11/13/2013 00:00 Daily Field Est Total (Cost) Cum Field Est To Date (Cost) Daily Mud Field Est (Cost) Cum Mud Cost to Date (Cost) Drilling Hours (hr) Cum Rotating Hrs on Casing 215,377 6,017,434 5.864 499.209 Operations Summary Continued to RIH from 1545m to 2595m. Tight spot @ 2595m. Ream down from 2587m to bottom @ 3038m. Circulated bottoms up, Pump hi-vis and circulated out of hole bottoms up, POOH from 3038 to 2762m. 00:00 - 05:00 Continue to POOH F/ 2562m T/1100m. Max Drill Gas Head Count Ava Background Gas 147.0 Required Matls next day Halliburton batch mixer in customs. CCTV: driller has camera for derrick, stabbing board, mud pump. STP recorder non-operational. In Customs waiting release with CDVat payment Drillers MD Totco monitor at Rig floor, Not in service. Last week December Iron Roughneck spinners, not in service because of bad hydraulic leak. No spare seals on location. Waiting for lead-time from Germany Drillers rig floor communciation hands free microphone not working. Repair only – Hands-free repair kit in Customs waiting release

No back up flow line encoder for SLS. MD Totco flowline indicator not reading. WDI flowline sensor ETA 15th Dec CD Vat Clearance. SLS. Ordered waiting on



# **Chevron Bangladesh Drilling Morning Report**

Date: 11/12/2013

Well Name: Bibiyana -19 Total Time: 24.67 Rpt No: 26

Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 24.06 Hours: 24.00

SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,099 / 143

### Safety Observation Cards

# Rpts

Com "Observed two screw driver in the back pocket of a crew while sitting in the Training room for meeting. Stopped him and discussed the hazard, he agreed.

Tenet #4 HASAN ARAFAT-WDI-Roustabout

#### **Daily Contacts**

Contact

Shayne Atkins

Stephen Joubert

Mahbubur Rahman

Ismail Hossain

Jay Darder

Time I	Log
--------	-----

· ·····o =og	Time Log							
Start Time	End Time	Phase	Activity	Dur (hr)	Unsched Event?	UE Time (hr)	UE Ref No.	Com
00:00	03:00	INTCSG2, CSGCMT	TIH	3.00	Yes	3.00	19	Continue to RIH F/ 1545 m T/2585m.
03:00	09:00	INTCSG2, CSGCMT	REAM	6.00	Yes	6.00	19	Ream down F/2585 T/2773 m.
09:00	09:30	INTCSG2, CSGCMT	UNITRPR	0.50	Yes	0.50	23	Trpuble shoot and repair Top Drive. VFD Fault showing.
09:30	21:00	INTCSG2, CSGCMT	REAM	11.50	Yes	11.50	-	Continue reaming down F/2773 T/3038m. Pushing junk downhole. Encountered high torque from junk trying to pass bit.
21:00	23:00	INTCSG2, CSGCMT	СС	2.00	Yes	2.00	19	Finish reaming to bottom and while circulating B/U continue to mill suspected junk left in the hole from dropped 9 5/8" casing fish.
23:00	00:00	INTCSG2, CSGCMT	TOH	1.00	Yes	1.00	19	Trip out the hole wet from bottom to 2762m.

Personnel
-----------

Company	Total Headcount	SSE
Chevron	20	
Weatherford		Rig Expat
Weatherford		Rig National
Weatherford		Shamolima Catering
Aker-Kvaerner		Wellhead Eng
Weatherford		LWD/MWD
Halliburton	5	Cementing
Weatherford		DD
MI Swaco		Mud Engineers
Gyrodata Inc	0	Gyrodata
Weatherford	7	TRS
NOV - Fluids Services	0	Solids Control
HAL - Wireline	5	Wireline
Weatherford	5	SLS
Weatherford	0	Ayun ent
Chevron	1	PetroBangla
Smith International		Inspection
Weatherford	4	Completion/Liner hands
Chevron	0	WWT
Weatherford		BanglaCat
Weatherford	0	Bangla Industrial
Chevron	0	Hunting Casing
Weatherford	11	NOV Tech
Weatherford	0	wws
Chevron	0	HES
Weatherford	0	SPM
Weatherford	0	MD Totco Tech

Report Printed: 11/13/2013 Page 2/4



### **Chevron Bangladesh Drilling Morning Report**

Date: 11/12/2013

Report Printed: 11/13/2013

Well Name: Bibiyana -19 Total Time: 24.67 Rpt No: 26 Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 24.06 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,099 / 143 Mud Checks Mud/Brine Type Depth (MD) (mKB) Depth (TVD) (mKB) Sample Source Checked By 11/12/2013 22:00 3,038.0 2,761.43 NAF Active Pit Flow Line Temperature (°C luid Density (lb/gal Gel 30 min (lbf/100ft<sup>2</sup> P Calc (lbf/100ft<sup>2</sup> 120.0 28.0 11.50 17.0 unnel Viscosity (s/qt) Vis 3rpm Vis 300rpm /is 600rpm V Calc (Paes) Vis 6rpm 10 11 51 82 73 Chlorides (mg/L) CaCl2 (mg/L) Electric Stability (V) ROC (Wet) (% by wt) (lb/lb) 58,000 259,364.00 630.0 312,700 Filtration Sz (µm) Retort Solids (% by Volume) (%) High Gravity Solids (lb/bbl) Corrected Solids (%) Retort Water by Volume (%) Retort NAF by Volume (%) 60.50 185.43 17.13 19.55 19.95 NAF/Water Ratio NaCl (mg/L) API Filtrate (cc/30min) API Filter Cake (1/32") HTHP Filtrate (cc/30min) THP Filter Cake (1/32") 75.2/24.8 3.4 **Weather Conditions** Wave Ht (m) Swell Ht (m) Wave Dir (°) Wind Spd (knots) Wind Dir P Bar (mmHg) T High (°C) T Low (°C) Visibility (km) Support Vessels Arrival Date Depart Date Note Vessel Name Vessel Type **Unscheduled Events** Refere ce No. Start Date End Date Unsch Maj Cat Unsch Detail Accountable Party Contractor Event Type Description 19 11/12/2013 FSH ОН Weatherford -11/11/2013 Dropped 9 5/8" shoe track and 6 its of Operator's casing in the hole due to misoperation of Other Casing & Tubing FMS and spider elevator. Fish and hole Contractors Running, recovery operations. Tubular Running 23 11/12/2013 11/12/2013 NPT RREQ TOP DRIVE VFD fault showing on TDS. Loose cable Rig Contractor Weatherford connections in service loop. Troubleshoot Accessories. Drilling 19 11/12/2013 NPT Dropped 9 5/8" shoe track and 6 jts of Weatherford -**FSH** OH Operator's casing in the hole due to misoperation of Other Casing & FMS and spider elevator. Fish and hole Contractors Tubina recovery operations. Running, Tubular Running **Mud Additive Amounts** Date On Loc Des Rec Consumed Barite 11/12/2013 12.0 51.0 Base Oil Df1 11/12/2013 40.0 206.0 Job Supply Amounts Consumed Supply Item Des Date Received Cum On Loc 11/12/2013 Diesel 0.0 14.718.0 141.265.0 Drill String/BHA BHA #10, Cleanout Bit Run IADC Bit Dull Bit Total Fluid Area (nozzles) (in2) \_ength (m) 10 12 1/4in, ATJ-G8, 0.30 0.79 5186660 Nozzles (1/32") Max Nominal OD (in) String Length (m) 6.500 16/16/16/16 271.14 Hughes Christensen ATJ-G8, 12 1/4" Tri-Cone., 12" N.B. Stab, 8" Drill Collar, 11 3/4" Stq Stab, X/O 4 1/2IFB x 6 5/8, 3 x 6-1/2" DC's, 3 x 5" HWDP, 6 1/2" Jar, **HWDP** BHA to cleanout 12 1/4" hole section String/BHA Components Item Des Len (m) Mass/Len (lb/ft) HWDP 159.41 49.30 6 1/2" Jar 9 68 3 x 5" HWDP 28.05 49.30 3 x 6-1/2" DC's 28.22 X/O 4 1/2IFB x 6 5/8 1.10

Page 3/4



# **Chevron Bangladesh Drilling Morning Report**

Date: 11/12/2013

Well Name: Bibiyana -19 Total Time: 24.67 Rpt No: 26 Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 24.06 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,099 / 143 String/BHA Components Item Des Len (m) Mass/Len (lb/ft) 11 3/4" Stg Stab 2.47 8" Drill Collar 9.35 12" N.B. Stab 2.56 12 1/4" Tri-Cone. 30.00 **Drilling Parameters** Depth End (MD) (mKB) TVD End (mKB) On Bottom Drill Time (hr) Interval ROP (m/hr) Original Hole 3,038 2,761.43 3,038 2,761.43 0.00 0.00 RPM (rpm) Cum Drilling Time (hr) Cum Depth Drilled (mKB) Weight on Bit (1000lbf) Drill Str Wt (1000lbf) Flow Rate (gpm) Stand Pipe Pressure (psi) 0 750 0 3,800.0 Pick-Up String Weight (1000lbf) Drilling Torque Weight of String in Air (1000lbf) Slack-Off String Weight (1000lbf) 30 **Casing Strings** Casing Description Set Depth (MD) (mKB) Set Depth (TVD) (mKB) Run Date **Casing Components** Top Depth (MD) (mKB) Btm Depth (MD) (mKB) Len (m) Jts Item Des OD (in) ID (in) **Tubing Strings** Tubing Description Set Depth (MD) (mKB) Run Date Comment **Tubing Components** Top Depth (mKB) Bottom Depth (mKB) Length (m) Joints Item Description OD Nominal (in) ID (in) **BOP Test** Date Com 11/12/2013 FullI test BOPs and related equipment to 250/5k psi, ok, Annular 250 /3500psi. Full BOP test was done on 11 November'13. Wellbores Wellbore Name Parent Wellbore Original Hole Original Hole **Directional Surveys** Description Planned survey 5/27/2013 Survey Data Date MD (mKB) Incl (°) Azm (°) TVD (mKB) VS (m) NS (m) EW (m) DLS (°/30m) Description Date **Actual Surveys** 7/22/2013 Survey Data Date MD (mKB) Incl (°) Azm (°) TVD (mKB) VS (m) NS (m) EW (m) DLS (°/30m)