

Date: 1/28/2014

Well Name: Bibiyana -19 Total Time: 33.17 Rpt No: 35

Slot: 7 Rig: WDI 801 End Date: Time from Spud: 32.56 Hours: 24.00

SBU Drilling Well Category : Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,176 / 220

Depth End (MD) (mOTH): 3,458				TVD End (mOTH): 3,105.96				
Field Name	Original S	pud Date	Country		W	ater Depth (m)	Original KB to Mu	d Line (m)
Bibiyana		6/13/2013	Bangla	adesh				
Actual Start Date	•	Actual End Date	•		Target Depth (MD) (mO	TH)	Target Depth (TVD) (mOTH))
7/19/2013 08:30						4,41	0	3,866.19
AFE/WBS Number		•			Total AFE Amount (Cost	t)	•	
100794								22,183,123
Safety/Inspections								
Date		Safety Check			Tour		Des	
1/28/2014 00:00	Pre-Job N	/leeting		Night		Welding, cutting, of	grinding at Workshop(P	TW)@BYWP
1/28/2014 00:00	Pre-Tour	Safety Meeting		Night		RADAR, Ops, Tnt	#08 & GEMS#04@BYV	VP
1/28/2014 00:00	Pre-Job N	/leeting		Night		Gen. Forklift Ops	@BYWP	

Safety/Inspections Safety/Inspection Safety/Inspec							
Date	Safety Check	Tour	Des				
1/28/2014 00:00	Pre-Job Meeting	Night	Welding, cutting, grinding at Workshop(PTW)@BYWP				
1/28/2014 00:00	Pre-Tour Safety Meeting	Night	RADAR, Ops, Tnt#08 & GEMS#04@BYWP				
1/28/2014 00:00	Pre-Job Meeting	Night	Gen. Forklift Ops @BYWP				
1/28/2014 00:00	Pre-Job Meeting	Night	Gen. Crane Lifting @BYWP				
1/28/2014 00:15	Pre-Job Meeting	Night	Service Top Drive (PTW)@BYWP				
1/28/2014 06:00	Pre-Job Meeting	Day	Diesel transfer (PTW)@BYWP				
1/28/2014 06:00	Pre-Tour Safety Meeting	Day	w/Kamal Ent., RADAR Cards, Tnt#08@BYWP				
1/28/2014 06:00	Pre-Job Meeting	Day	Gen. Crane Lifting @BYWP				
1/28/2014 06:00	Pre-Job Meeting	Day	MPI on drill pipe (PTW)@BYWP				
1/28/2014 06:00	Pre-Job Meeting	Day	Check & Repair A/C, socket-switch (PTW)@BYWP				
1/28/2014 06:30	Pre-Job Meeting	Day	MPI & hotwork at camp (PTW)@BYWP				
1/28/2014 06:30	Pre-Job Meeting	Day	Gen. Forklift Ops @BYWP				
1/28/2014 06:30	Pre-Job Meeting	Day	Gen. Housekeeping (K/E) @BYWP				
1/28/2014 07:00	Pre-Job Meeting	Day	Welding, heating of lift point (PTW)@BYWP				
1/28/2014 08:00	Safety Procedures	Day	Lifting & Rigging gear audit @BYWP				
1/28/2014 08:30	PTW Audit	Day	Welding, cutting, grinding at Workshop				
1/28/2014 08:30	Pre-Job Meeting	Day	Use of camera (PTW)@BYWP				
1/28/2014 09:00	Pre-Job Meeting	Day	Service engine #1@mini camp(PTW)@BYWP				
1/28/2014 11:30	Pre-Tour Safety Meeting	Day	RADAR, Ops, Tnt#08 & GEMS#04@BYWP				
1/28/2014 12:15	Pre-Job Meeting	Day	Gen. Crane Lifting @BYWP				
1/28/2014 12:15	Pre-Job Meeting	Day	Welding, grinding, heating&MPI@camp(PTW)@BYWP				
1/28/2014 12:15	Pre-Job Meeting	Day	Gen. Forklift Ops @BYWP				
1/28/2014 12:15	Pre-Job Meeting	Day	Welding, cutting, grinding at workshop(PTW)@BYWP				
1/28/2014 13:00	Safety Procedures	Day	T-Card Audit				
1/28/2014 13:00	Pre-Job Meeting	Day	Service engine #3@base camp(PTW)@BYWP				
1/28/2014 14:00	PTW Audit	Day	Service engine #3@base camp				
1/28/2014 15:00	Hazard Hunt	Day	Camp and Hygiene Inspection @BYWP				
1/28/2014 16:00	PTW Audit	Day	Check & Repair A/C, socket-switch				
1/28/2014 17:00	Safety Meeting	Day	Ops. Review, Tnt#08 @BYWP				
1/28/2014 18:30	Pre-Job Meeting	Night	Gen. Housekeeping (K/E)				
1/28/2014 18:30	Pre-Job Meeting	Night	Gen. Crane Lifting @BYWP				
1/28/2014 18:30	Pre-Job Meeting	Night	Gen. Forklift Ops @BYWP				
1/28/2014 18:30	Pre-Tour Safety Meeting	Night	w/Kamal Ent., RADAR Cards, Tnt#08@BYWP				
1/28/2014 19:30	Safety Procedures	Night	T-Card Audit				
1/28/2014 20:00	PTW Audit	Night	Welding, cutting, grinding at workshop				

Safety / Environmental Incidents

Incident Cat.	Incident Desc			
	No safety or environmental incident.			



Date: 1/28/2014

Well Name: Bibiyana -19 Total Time: 33.17 Rpt No: 35

Slot: 7 Rig: WDI 801 End Date: Time from Spud: 32.56 Hours: 24.00

SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case: 1,176 / 220

Daily Operations

Report Start Date

1/28/2014 00:00

Daily Field Est Total (Cost)
523,741

Daily Field Est To Date (Cost)
523,741

Daily Field Est To Date (Cost)
523,741

Daily Mud Field Est (Cost)
523,741

Daily Mud Field Est (Cost)
523,741

Daily Mud Field Est (Cost)
9,836

Cum Mud Cost to Date (Cost)
625,994

Drilling Hours (hr)
15.25

Cum Rotating Hrs on Casing
15.25

4.4

Operations Summary

Rebuild and install of IBOP. Continue directional drilling 8-1/2" hole section from 3076 m. MD to 3458 m. MD

Comments

00:00 - 05:00 Ops:

Continue directional drilling for 8-1/2" hole section from 3458 m. MD to 3545 m. MD

SC and Waste Mng summary:

TDU:

Max cap = 2620 bbls (NOV 1200 bbls / CVX 1420 bbls)

Occupied cap = 1595 bbls (60%)

Daily received volume = 240 bbls (10 bbls HC contaminated fluid, 210 bbls cutting, 20 bbls other)

Available cap = 1025 bbls

Volume TDU process = 130 bbls

Dewatering:

Daily volume process to unit = 480 bbls

Dilute water =1120 bbls

Total daily discharge volume = 1600 bbls

Max Drill Gas Avg Background Gas Head Count 0.23 136.0

Required Matls next day

Water well no#1: Out of service: sand fill ontop of the pump - unable recovered the pump.

Resistor bank's cooler fan.

CCTV: driller has camera for derrick, stabbing board, mud pump. STP recorder operational for drillers cabin only.

Forklift# 966 is down from 6th Dec,2013.

SLS air conditioner not functioning properly. Awaiting repair.

Safety Observation Cards

Observation Typ	# Rpts	Com
		While transporting barite to the mixing hopper by small forklift observed the operator was going to lift 3 bags at a time but it was beyond the capacity of forklift. Stopped the operator & told him to lift 2 bags instead of 3. Discussed the safe procedure and he followed the instruction as well.Tenet#2,MOZNU MOLLAH-WDI-Derrickman CVX-2, WDI-11, Others-43

Daily Contacts

Passagon Heamtanon

Stephen Joubert

Mahbubur Rahman

Jay Darder

Peter Jennings

Miah Mohammed Fahad

Time Loa

Time Log)							
Start Time	End Time	Phase	Activity	Dur (hr)	Unsched Event?	UE Time (hr)	UE Ref No.	Com
00:00	05:30	PRODLNR1, DRILL	UNITRPR	5.50		5.50		HPJSM and start rig repairing IBOP. Removed current IBOP unit and changed out with the rebuilt spare IBOP unit. Made up the spare IBOP to TDS pipe handler system, found the wrench crank on the side of the spare unit was not compatible fit to the TDS crank arm* Removed the IBOP and changed out the wrench crank on IBOP with a new spare kit. Made up the IBOP to TDS pipe handler and function test. Note: Investigated the incompatible wrench crank on the IBOP spare unit - found the wrench crank was not correctly supplied from the OEM vender.
05:30	06:00	PRODLNR1, DRILL	UNITMAIN	0.50				Rig Service

Page 2/5 Report Printed : 1/29/2014



Date: 1/28/2014

Well Name: Bibiyana -19 Total Time: 33.17 Rpt No: 35

Slot: 7 Rig: WDI 801 End Date: Time from Spud: 32.56 Hours: 24.00

SBU Drilling Well Category : Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,176 / 220

Start Time									
Start Time End Time Phase Activity Dur (hr) Event? (hr) No. Com	Time Log								
3458 m. MD, Rotation: 97.38% Sliding: 2.62%. RPM 60 Pick Up wt 275K Slack Off wt 195K Rotating wt 205K Torque 12-18K WOB 16-18 Mud Weight has increased to 12.8 Today drilled 382 m in 18 hrs. Average ROP 21.22 m/hr (Total drilled 417 m. in 22 hrs. Average ROP 18.95 m/hr) Lithology: Depth Interval (3066–3450m): Sand/Sandstone (Tr-90%) Claystone (10-100%) Siltstone	Start Time	End Time	Phase	Activity	Dur (hr)				Com
Magnet sample; 50 grams. Total: 110 grams Personnel			PRODLNR1, DRILL	DRLDD	18.00				3458 m. MD, Rotation: 97.38% Sliding: 2.62%. RPM 60 Pick Up wt 275K Slack Off wt 195K Rotating wt 205K Torque 12-18K WOB 16-18 Mud Weight has increased to 12.8 Today drilled 382 m in 18 hrs. Average ROP 21.22 m/hr (Total drilled 417 m. in 22 hrs. Average ROP 18.95 m/hr) Lithology: Depth Interval (3066–3450m): Sand/Sandstone (Tr-90%) Claystone (10-100%) Siltstone (Tr-50%)

Personnel		
Company	Total Headcount	SSE
Chevron	14	
Weatherford	1	Rig Expat
Weatherford		Rig National
Weatherford		Shamolima Catering
Aker-Kvaerner	1	Wellhead Eng
Weatherford	3	LWD/MWD
Halliburton	4	Cementing
Weatherford	2	DD
MI Swaco	2	Mud Engineers
Gyrodata Inc	0	Gyrodata
Weatherford	4	TRS
NOV - Fluids Services	11	Solids Control
HAL - Wireline	5	Wireline
Weatherford	5	SLS
Weatherford	0	Ayun ent
Chevron	1	PetroBangla
Smith International		Inspection
Weatherford	0	Completion/Liner hands
Chevron	1	WWT
Weatherford	0	BanglaCat
Weatherford	0	Bangla Industrial
Chevron	0	Hunting Casing
Weatherford	2	wws
Chevron	0	HES
Weatherford	0	SPM
Weatherford	0	MD Totco Tech
Halliburton	0	Coil Tubing

Page 3/5 Report Printed: 1/29/2014



Date: 1/28/2014

Well Name: Bibiyana -19 Total Time: 33.17 Rpt No: 35 Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 32.56 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,176 / 220 Mud Checks Mud/Brine Type Date Depth (MD) (mOTH) Depth (TVD) (mOTH) Sample Source Checked By 1/28/2014 23:55 3,440.0 3,090.86 NAF Active Pit Flow Line Temperature (°C) luid Density (lb/gal) Gel 30 min (lbf/100ft2) YP Calc (lbf/100ft² 20.0 54.0 12.80 12.0 /is 600rpm unnel Viscosity (s/qt) Vis 3rpm Vis 6rpm Vis 300rpm V Calc (Paes) 70 8 52 90 Chlorides (mg/L) ROC (Wet) (% by wt) (lb/lb) CaCl2 (mg/L) Electric Stability (V) 50,000 291,758.00 670.0 342,800 Retort NAF by Volume (%) Filtration Sz (µm) High Gravity Solids (lb/bbl) Retort Solids (% by Volume) (%) Corrected Solids (%) Retort Water by Volume (%) 15.00 60.50 266.40 22.35 24.50 NAF/Water Ratio NaCl (mg/L) API Filtrate (cc/30min) API Filter Cake (1/32") HTHP Filtrate (cc/30min) THP Filter Cake (1/32") 80.1/19.9 3.2 **Weather Conditions** Wave Ht (m) Swell Ht (m) Wave Dir (°) Wind Spd (knots) Wind Dir P Bar (mmHg) T High (°C) T Low (°C) Visibility (km) Support Vessels Arrival Date Depart Date Note Vessel Name Vessel Type **Unscheduled Events** Refere Start Date End Date Unsch Maj Cat Unsch Detail Accountable Party Contractor ce No. Event Type Description 29 1/27/2014 RRBOP SURF IBOP is not working properly. Weatherford -1/28/2014 Rig Contractor Troubleshoot IBOP open/close valve. Accessories, Drilling **Mud Additive Amounts** Des Date Rec Consumed On Loc Barite 1/28/2014 14.0 137.0 Base Oil Df1 1/28/2014 175.0 25.0 Novatec F 1/28/2014 1.0 10.0 Optiplus 1/28/2014 2.0 23.0 **Job Supply Amounts** Supply Item Des Date Received Consumed Cum On Loc Diesel 1/28/2014 15,963.0 187,853.0 22.500.0 Drill String/BHA BHA #12, Motor Build IADC Bit Dull BHA ROP (m/hr) Bit Run Drill Bit Length (m) Bit Total Fluid Area (nozzles) (in2) 12 8 1/2in, MDSZI516, 23.2 0.24 0.98 JH4001 Nozzles (1/32" String Length (m) Max Nominal OD (in) 7.000 236.15 16/16/16/16/16 String Components MDSZI516, 7" Frontline Motor, 7-3/4" Stg Stab, 6-3/4" Float Sub, 6-3/4" LWD - MFR, 6-3/4" IDS, 6-3/4" NDT, 6-3/4" HEL, HWDP, Drilling Jars - Hydraulic, HWDP BHA to drill 8-1/2" hole section String/BHA Components Item Des Len (m) Mass/Len (lb/ft) HWDP 158.91 49.30 Drilling Jars - Hydraulic 9.93 HWDP 27.98 49.30 6-3/4" HEL 5.43 6-3/4" NDT 8.53 6-3/4" IDS 3.76 6-3/4"LWD - MFR 8.98 6-3/4" Float Sub 0.80 7-3/4" Stg Stab 1.83 7" Frontline Motor 9.76

Page 4/5 Report Printed: 1/29/2014



Date: 1/28/2014

Report Printed: 1/29/2014

Well Name: Bibiyana -19 Total Time: 33.17 Rpt No: 35 Slot: 7 **Rig: WDI 801 End Date:** Time from Spud: 32.56 Hours: 24.00 SBU Drilling Well Category: Drlg Well Category 1 Days Since Last DAFW / RI Case : 1,176 / 220 **Drilling Parameters** Depth End (MD) (mOTH) Wellbore Depth Start (MD) (mOTH) TVD Start (mOTH) TVD End (mOTH) Drill Time (hr) On Bottom Drill Time (hr) Interval ROP (m/hr) 3,076 2,792.97 3,105.96 15.25 25.0 Original Hole 3,458 14.10 Cum Depth Drilled (mOTH) low Rate (gpm) Weight on Bit (1000lbf RPM (rpm) Stand F 17.97 500 20 60 4,575.0 275 Pick-Up String Weight (1000lbf) Slack-Off String Weight (1000lbf) Weight of String in Air (1000lbf) **Drilling Torque** 195 275 30 **Casing Strings** Casing Description Set Depth (MD) (mOTH) Set Depth (TVD) (mOTH) Run Date Comment **Casing Components** Top Depth (MD) Btm Depth (MD) OD (in) Len (m) Jts Item Des ID (in) (mOTH) (mOTH) Tubing Strings Tubing Description Set Depth (MD) (mOTH) Run Date Comment **Tubing Components** Bottom Depth (mOTH) OD Nominal (in) ID (in) Top Depth (mOTH) Lenath (m) Joints Item Description **BOP Test** Date Com 11/11/2013 FullI test BOPs and related equipment to 250 / 5000 psi, ok, Annular 250 /3500psi. Full BOP test was done on 11 Wellbores Original Hole Original Hole **Directional Surveys** Date Description Planned survey 5/27/2013 Survey Data Date MD (mOTH) Incl (°) Azm (°) TVD (mOTH) VS (m) NS (m) EW (m) DLS (°/30m) Description Actual Surveys 7/22/2013 Survey Data Date MD (mOTH) TVD (mOTH) NS (m) DLS (°/30m) Incl (°) Azm (°) VS (m) EW (m) 1/28/2014 3,081.37 35.05 139.60 2,797.26 723.77 -843.76 120.43 1.36 1/28/2014 3,110.41 35.73 140.19 2,820.93 740.59 -856.62 131.26 0.79 1/28/2014 3,139.37 35.91 140.30 2,844.41 757.53 -869.65 142.10 0.20 1/28/2014 3,168.34 36.13 140.76 2,867.85 774.57 -882.81 152.93 0.36 1/28/2014 3,197.29 36.02 140.65 2,891.24 791.62 -896.00 163.73 0.13 1/28/2014 3,226.22 140.81 2,914.63 808.65 -909.19 174.51 0.16 36.14 1/28/2014 3,255.17 35 98 140.57 2,938.03 825.69 -922.37 185.31 0.22 1/28/2014 3,284.19 35.42 139.88 2,961.60 842.63 -935.39 196.14 0.71 1/28/2014 3,313.09 34.65 139.00 2,985.26 859.21 -947.99 206.93 0.96 1/28/2014 -960.24 217.77 0.85 3,342.07 34.08 137.95 3,009.18 875.57 1/28/2014 3,371.02 33.61 136.83 3,033.23 891.67 -972.11 228.68 0.81 1/28/2014 3,399.94 33.54 3,057.32 907.64 -983.74 239.66 0.21 136.48 1/28/2014 3,428.93 32.95 135.54 3,081.57 923.49 -995.17 250.70 0.81 1/28/2014 3,458.00 32.95 135.54 3,105.96 939.26 -1,006.46 261.77 0.00

Page 5/5